

Desired start date		Installer representative on site		Intervention reports receiver	
E.T.T project no.:		Full name:		Full name:	
Date:		Email*: <i>Mandatory for documents dispatch</i>		Email*: <i>Mandatory for documents dispatch</i>	
Time:		Mobile:		Mobile:	
Exact site address:	Site No.	Street Name:		City	
	ZIP	Country			
Site SIRET #					
Type of access	☐ Ground level	☐ Stairs	☐ Installer's boom lift & operator	☐ Safety cage	☐ Others:
Units serial number and type:					

* Mandatory for documents dispatch

INSTALLATION POINTS – PRE-CONDITIONS MUST BE CONFIRMED FOR THE COMMISSIONING OF YOUR UNITS

	Not applicable	Yes	No
ETT personnel can safely access the unit throughout the intervention.	☐	☐	☐
Crankcase heaters have been activated 12 hours before commissioning. (ULTIMA not equipped with AFC)	☐	☐	☐
Hydraulic connections have been made, pressure tests and purges have been performed.	☐	☐	☐
Water filters have been installed (for units on water loop).	☐	☐	☐
Gas connections have been made, pressure tests and purges have been performed	☐	☐	☐
Fresh and exhaust air cowls and sealing gaskets have been installed according to our recommendations.	☐	☐	☐
Air filters have been installed on all units.	☐	☐	☐
Air duct connections have been made for air flow rate adjustment.	☐	☐	☐
Probes, bus and displays have been connected according to our wiring diagrams and recommendations.	☐	☐	☐
Buses for BMS have been installed according to our wiring diagrams (if applicable).	☐	☐	☐
An additional bus has been installed on each unit according to our wiring diagrams for computer connection to the controller [if the unit is controlled by ACTION FROID].	☐	☐	☐
Ethernet connecting cables for remote supervision have been installed on each unit according to our wiring diagrams.	☐	☐	☐
A telephone line has been connected.	☐	☐	☐
No fire drill is planned on the day of the intervention (to avoid sudden power failures).	☐	☐	☐

✓ **Commissioning shall be performed in a single intervention. A fixed fee will be charged for any additional intervention resulting from failure to observe the above mentioned conditions.**
✓ **The guarantee will be considered void if the equipment is operated before commissioning.**

I understand that my presence or representation is necessary throughout the commissioning intervention and that otherwise ETT will note be able to validate peripheral equipment commissioning (flow rate adjustment, control settings, power switch connection, etc.) and will therefore have to express reserves.		☐ YES
I understand and agree to the guarantee clauses for ETT units.		☐ YES
I understand and agree to the prerequisites for commissioning.		☐ YES
For the installer	Date:	Signature, stamp with "Read and approved":
	Full name:	
	Company:	

RESERVED FOR ETT SERVICES	Decision ☐ Approved ☐ Postponed	Date:	Time:
Services	Electrical/refrigeration connections ☐ DESP Initial check ☐		
ETT technician Services	Full name:	Title:	
ETT contact person Services	Full name:	Email:	

Reference: MARK-FIC 21-EN_ExportCommissioningRequest_E