


Preferred start date		Installer's representative on site		Recipient of intervention reports	
ETT project No.:		Name :		Name :	
Date :		<b>Email*</b> : <i>Mandatory for documents dispatch</i>		<b>Email*</b> : <i>Mandatory for documents dispatch</i>	
Time :		Mobile :		Mobile :	
Full site address		Site Street No. ZIP code City		Country	
Type of access	<input type="checkbox"/> Ground	<input type="checkbox"/> Stairs	<input type="checkbox"/> Lift & installer's operator	<input type="checkbox"/> Safety cage	<input type="checkbox"/> Others :
Units serial No and type					

\* Mandatory for documents dispatch

INSTALLATION TOPICS- PREREQUISITES TO BE CONFIRMED BEFORE COMMISSIONING YOUR MACHINES	N/A	Yes	No
<b>For machines running on R290</b>  , a customer risk assessment was carried out and forwarded to ETT.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
ETT personnel will have safe access the unit throughout the intervention.		<input type="checkbox"/>	<input type="checkbox"/>
The electrical connection will be made and the tightness of the connections to the ETT isolating switch checked.		<input type="checkbox"/>	<input type="checkbox"/>
Crankcase heaters will be activated 12 hours before commissioning ( <b>for the machines concerned</b> )	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Hydraulic connections will be made, pressure tests and purges will be performed.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Water filters will be installed (for units on water loop).	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Gas connections will be made, pressure tests and purges will be performed.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Fresh and exhaust air cowls and sealing gaskets have been installed according to our recommendations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Air filters have been installed on all units	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
The air connections will be operational for flow rate settings	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
The sensors, buses and displays will be connected and installed in accordance with our wiring diagrams and recommendations		<input type="checkbox"/>	<input type="checkbox"/>
Buses for the BMS will be installed in accordance with our wiring diagrams [if applicable]	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Communication parameters (IP, RS485) will be provided if specific on-site requirements are identified	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
The additional bus for connecting the laptop to the PLC will be installed on each machine in accordance with our wiring diagrams [if machine regulation COOLING ACTION].	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Ethernet connecting cables for communication systems will be installed on each unit according to our wiring diagrams.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
No Fire Safety test on the day of the intervention (no untimely power cuts)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

<input checked="" type="checkbox"/> <b>Commissioning shall be performed in a single intervention. A fixed fee will be charged for any additional intervention resulting from failure to observe the above mentioned conditions.</b>						
<input checked="" type="checkbox"/> <b>The guarantee will be considered void if the equipment is operated before commissioning.</b>						
I am aware that my presence or my representation is required during the entire commissioning operation and I am informed that my non-representation will result in the implementation of commissioning reserves for operations related to the machine's peripheral installations, which ETT will not have been able to validate (adjustment of flow rate, control settings, connection of machine power switch, etc.).	<input type="checkbox"/> OUI					
I acknowledge that I have read the guarantee clauses relating to ETT machines	<input type="checkbox"/> OUI					
I acknowledge that I have read and understood the conditions precedent to commissioning	<input type="checkbox"/> OUI					
<table border="1"> <tr> <td rowspan="3">For the installer</td> <td>Date:</td> <td rowspan="3" style="text-align: center; vertical-align: middle;">Signature, stamp with the words "Acknowledged and agreed"</td> </tr> <tr> <td>Name:</td> </tr> <tr> <td>Company:</td> </tr> </table>	For the installer	Date:	Signature, stamp with the words "Acknowledged and agreed"	Name:	Company:	
For the installer		Date:		Signature, stamp with the words "Acknowledged and agreed"		
		Name:				
	Company:					

<b>RESERVED FOR ETT SERVICES</b>	Decision <input type="checkbox"/> Agreed <input type="checkbox"/> Postponed	Date :	Time :
Service provision	Electrical/Cooling connections <input type="checkbox"/> Initial PED check <input type="checkbox"/>		
Contractor for ETT Services	Name:	Operator's position:	
Your ETT contact Services	Name:	Email : <a href="mailto:ett.services@ett-hvac.com">ett.services@ett-hvac.com</a>	

Reference: MARK-FIC\_21-EN\_Export\_L